ID :2973 molagaad bridge __ __ __ __ __

on Chainage 2.400 of Sema Bairoun motor road (Thirpak Kandai Bairaskund motor road)

In District Chamoli Under PD Karnprayag Division

Bridge Inventory Report

Division: PD Karnprayag

Data not-yet finalized

General
Name of Division : 36
Revenue Block Name : 9
Chainage (at Mid Point) : 2.400
Road/ Segment Name : 1911
Bridge Type : Motor Bridge High Level
Structure No : 2/2
Feature Intersected : molagaad
Name of Bridge : molagaad bridge
Nearest Town : nandprayag
Latitude (Northing) : 30.31364100
Longitude (Easting) : 79.39838400
Construction Year : 2002
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 24.00
Total No of Span : 1
Maximuam Span (in meter) : 24.00
Span Arragment : 1*24.00
No of Lane : 1.000
Overall Width (m) : 5.300
Carriageway Width (m) : 4.200
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 8.300
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Filler
Railing/Crash Barrier type : other
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : AMIT KUMAR

