ID :3076 BANJADEVI BRIDLE BRIDGE __ __ __ __ __

on Chainage 0.500 of Banjadevi Rikhanikhal bridle road

In District Pauri Under PD Lansdown Division

Bridge Inventory Report

Division: PD Lansdown

Data not-yet finalized

General
Name of Division : 70
Revenue Block Name : 47
Chainage (at Mid Point) : 0.500
Road/ Segment Name : 5534
Bridge Type : Pedestrain Bridge
Structure No : 0/1
Feature Intersected : MANDAL RIVER
Name of Bridge : BANJADEVI BRIDLE BRIDGE
Nearest Town : BANJADEVI
Latitude (Northing) : 29.65728500
Longitude (Easting) : 78.89100200
Construction Year : 2021
Inventory Year : 2023
Work Code(s) : --
Geometric
Overall length (in meter) : 105.00
Total No of Span : 3
Maximuam Span (in meter) : 35.00
Span Arragment : 3X35
No of Lane : 1.000
Overall Width (m) : 2.500
Carriageway Width (m) : 2.200
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 2.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Other
Expension Joint Type : Other
Railing/Crash Barrier type : Steel rolled section
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Raft
No of Piers : 2
Abutment Type : Stone Masonry
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : VISHNU