ID :3519 Sauni Bridge __ __ __ __ __

on Chainage 47.006 of Khairna Ranikhet Ramnager state highway

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General
Name of Division : 3
Revenue Block Name : 64
Chainage (at Mid Point) : 47.006
Road/ Segment Name : 52
Bridge Type : Motor Bridge High Level
Structure No : 47/1
Feature Intersected : Local Gadhera (Kunigard)
Name of Bridge : Sauni Bridge
Nearest Town : Sauni
Latitude (Northing) : 29.62408600
Longitude (Easting) : 79.34932400
Construction Year : 1950
Inventory Year : 2025
Work Code(s) : ADB
Geometric
Overall length (in meter) : 17.00
Total No of Span : 1
Maximuam Span (in meter) : 17.00
Span Arragment : 1X17
No of Lane : 1.000
Overall Width (m) : 4.500
Carriageway Width (m) : 4.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 4.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 1500.000
OFL Ordinary Flood Level : 1100.000
LWL Low Water Level : 1000.000
Design Velocity (m/Sec) : 5.49
Design Discharge (Cumecs) : 0.00
Soffit Level at Centre : 0.000
Road Level at Centre : 0.000
Design Scour Level at Pier : 0.000
Design Scour Level at Abutments : 0.000
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Arch
Superstructure Material : Masonry
Wearing Coat Type : Bituminous Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : other
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : Stone Masonry
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :