ID :3690 RCC Bridge 15m span __ __ __ __ __

on Chainage 0.700 of Matiyalna pul bend to Pilkhera Sagoda Edakhal motor road

In District Pauri Under CD Pabo Division

Bridge Inventory Report

Division: CD Pabo

Data not-yet finalized

General
Name of Division : 125
Revenue Block Name : 45
Chainage (at Mid Point) : 0.700
Road/ Segment Name : 3414
Bridge Type : Motor Bridge High Level
Structure No : 1/2
Feature Intersected : local Gadera
Name of Bridge : RCC Bridge 15m span
Nearest Town : Naugaonkhal
Latitude (Northing) : 29.98854890
Longitude (Easting) : 78.84723110
Construction Year : 2022
Inventory Year : 2025
Work Code(s) : --
Geometric
Overall length (in meter) : 15.00
Total No of Span : 1
Maximuam Span (in meter) : 15.00
Span Arragment : 1x15.00
No of Lane : 1.000
Overall Width (m) : 5.250
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.850
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 1064.000
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : protection work provided
Bank Protection Right Side of Up-stream : protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Antriksha Kabtiyal

