ID :3760 folding bridge at Rambada Gadhera __ __ __ __ __

on Chainage 0.310 of The pedestrian route from the 6th kilometer of the Bhimbali–Garudchatti–Shri Kedarnath Dham trail to the Garudchatti Baba Ashram.

In District Rudraprayag Under CD Guptkashi Division

Bridge Inventory Report

Division: CD Guptkashi

Data not-yet finalized

General
Name of Division : 127
Revenue Block Name : 16
Chainage (at Mid Point) : 0.310
Road/ Segment Name : 10928
Bridge Type : Pedestrain Bridge
Structure No : 6/2
Feature Intersected : mandakini
Name of Bridge : folding bridge at Rambada Gadhera
Nearest Town : rambada
Latitude (Northing) : 30.69416667
Longitude (Easting) : 79.05444444
Construction Year : 2025
Inventory Year : 2025
Work Code(s) : --
Geometric
Overall length (in meter) : 24.00
Total No of Span : 1
Maximuam Span (in meter) : 24.00
Span Arragment : 1x21
No of Lane : 1.000
Overall Width (m) : 1.800
Carriageway Width (m) : 1.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 2.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :

Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : NA
Super-Structure
Superstructure Type : Plate Girder
Superstructure Material : Steel
Wearing Coat Type : Not Provided
Expension Joint Type : Not Provided
Railing/Crash Barrier type : Steel rolled section
Bearing type : Not Provided
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : Open
No of Piers : 2
Abutment Type : Stone Masonry
Pier Type : Stone Masonry
Protection Work
Bank Protection Left Side of Up-stream : Plum masonary work
Bank Protection Right Side of Up-stream : Plum masonary work
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Sachin Belwal

