ID :3798 Zero Bridge __ __ __ __ __

on Chainage 255.968 of Tuyuni Chakrata Mussoorie Chamba New Tehri Maletha national highway

In District Tehri Under NH Div Srinagar Division

Bridge Inventory Report

Division: NH Div Srinagar

Data not-yet finalized

General
Name of Division : 130
Revenue Block Name : 26
Chainage (at Mid Point) : 255.968
Road/ Segment Name : 19
Bridge Type : Motor Bridge High Level
Structure No : 256/1
Feature Intersected : Bhilangna
Name of Bridge : Zero Bridge
Nearest Town : Kyari, Chaunda
Latitude (Northing) : 30.35296800
Longitude (Easting) : 78.48463200
Construction Year : 1985
Inventory Year : 2025
Work Code(s) : --
Geometric
Overall length (in meter) : 64.00
Total No of Span : 1
Maximuam Span (in meter) : 64.00
Span Arragment : 1x64
No of Lane : 2.000
Overall Width (m) : 8.000
Carriageway Width (m) : 7.300
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 8.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Mild

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : NA
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC Box type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Random Rubble Stone Masonry
Bank Protection Right Side of Up-stream : Random Rubble Stone Masonry
Bank Protection Left Side of Down-stream : Random Rubble Stone Masonry
Bank Protection Right Side of Down-stream : Random Rubble Stone Masonry
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Deepak Gusain