ID :3823 Bridge __ __ __ __ __

on Chainage 2.000 of road unknown

In District Chamoli Under PD Gopeshwar Division

Bridge Inventory Report

Division: PD Gopeshwar

Data not-yet finalized

General
Name of Division : 8
Revenue Block Name : 8
Chainage (at Mid Point) : 2.000
Road/ Segment Name :
Bridge Type : Pedestrain Bridge
Structure No : 1/1
Feature Intersected : Ganai Gadhera
Name of Bridge : Bridge
Nearest Town : Molta
Latitude (Northing) : 30.53435700
Longitude (Easting) : 79.48492500
Construction Year : 1988
Inventory Year : 2025
Work Code(s) : --
Geometric
Overall length (in meter) : 40.00
Total No of Span : 1
Maximuam Span (in meter) : 40.00
Span Arragment : 1x40
No of Lane : 1.000
Overall Width (m) : 4.000
Carriageway Width (m) : 4.000
RS Footpath Width (m) : 2.000
LS Footpath Width (m) : 2.000
Approch Width i/c Shoulders (m) : 0.600
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 100.000
OFL Ordinary Flood Level : 100.000
LWL Low Water Level : 100.000
Design Velocity (m/Sec) : 100.00
Design Discharge (Cumecs) : 100.00
Soffit Level at Centre : 100.000
Road Level at Centre : 100.000
Design Scour Level at Pier : 100.000
Design Scour Level at Abutments : 100.000
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : Class B
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

