ID :427 Bindal pul __ __ __ __ __

on Chainage 1.000 of Herbtpur Asan barrage motor road (Clowk tower to Ballupur)

In District Dehradun Under PD Dehradun Division

Bridge Inventory Report

Division: PD Dehradun

Data not-yet finalized

General
Name of Division : 51
Revenue Block Name : 33
Chainage (at Mid Point) : 1.000
Road/ Segment Name : 188
Bridge Type : Motor Bridge High Level
Structure No : 1
Feature Intersected : Bindal Nadi
Name of Bridge : Bindal pul
Nearest Town : dehradun
Latitude (Northing) : 30.19370000
Longitude (Easting) : 78.01580000
Construction Year : 2000
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 50.00
Total No of Span : 1
Maximuam Span (in meter) : 50.00
Span Arragment : 50x1
No of Lane : 4.000
Overall Width (m) : 17.000
Carriageway Width (m) : 15.000
RS Footpath Width (m) : 1.000
LS Footpath Width (m) : 1.000
Approch Width i/c Shoulders (m) : 15.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Bituminous Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : other
Sub-Structure
Founding Strata : Sandy
Abutment Foundation Type : other
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : VINEET SAINI