ID :498 Rambaag Bridge __ __ __ __ __

on Chainage 5.820 of Rudrapur Gadarpur Dineshpur Madkota haldwani state highway

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General
Name of Division : 23
Revenue Block Name : 86
Chainage (at Mid Point) : 5.820
Road/ Segment Name : 43
Bridge Type : Motor Bridge High Level
Structure No : 2/1
Feature Intersected : Kulna
Name of Bridge : Rambaag Bridge
Nearest Town : dineshpur
Latitude (Northing) : 29.29050500
Longitude (Easting) : 79.30916667
Construction Year : 1975
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 18.00
Total No of Span : 2
Maximuam Span (in meter) : 9.00
Span Arragment : 2*9
No of Lane : 2.000
Overall Width (m) : 7.000
Carriageway Width (m) : 7.000
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 10.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Bituminous Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Soft clayey
Abutment Foundation Type : Raft
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : RCC buttressed type
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : Boulder pitching
Bank Protection Right Side of Up-stream : Boulder pitching
Bank Protection Left Side of Down-stream : Boulder pitching
Bank Protection Right Side of Down-stream : Boulder pitching
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Govind Singh JE(T)