ID :509 Basulishera motor bridge __ __ __ __ __

on Chainage 35.600 of Kosi Daulaghat Korichhina Bagwali Pokhar Binta motor road

In District Almora Under CD Almora Division

Bridge Inventory Report

Division: CD Almora

Data not-yet finalized

General
Name of Division : 2
Revenue Block Name : 66
Chainage (at Mid Point) : 35.600
Road/ Segment Name : 150
Bridge Type : Motor Bridge High Level
Structure No : 8/1
Feature Intersected : Gagas nadi
Name of Bridge : Basulishera motor bridge
Nearest Town : Basulishera
Latitude (Northing) : 29.72836500
Longitude (Easting) : 79.49246500
Construction Year : 1984
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 30.00
Total No of Span : 1
Maximuam Span (in meter) : 30.00
Span Arragment : 1*30
No of Lane : 1.000
Overall Width (m) : 6.000
Carriageway Width (m) : 4.280
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 7.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Masonry
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Tubular steel
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : sirazuddin