ID :85 Steel girder bridge near Gawana __ __ __ __ __

on Chainage 0.017 of road unknown

In District Uttarkashi Under PD Bhatwari Division

Bridge Inventory Report

Division: PD Bhatwari

Data not-yet finalized

General
Name of Division : 31
Revenue Block Name : 6
Chainage (at Mid Point) : 0.017
Road/ Segment Name :
Bridge Type : Pedestrain Bridge
Structure No : 1/1
Feature Intersected : Gawana gaad
Name of Bridge : Steel girder bridge near Gawana
Nearest Town : Gawana
Latitude (Northing) : 30.75640000
Longitude (Easting) : 78.47440000
Construction Year : 1970
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 33.00
Total No of Span : 1
Maximuam Span (in meter) : 33.00
Span Arragment : 1x33.50
No of Lane : 1.000
Overall Width (m) : 2.000
Carriageway Width (m) : 1.800
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 2.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Footpath Live Load
Load Rating : NA
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Steel rolled section
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : other
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

