ID :854 Mandal Bridge __ __ __ __ __

on Chainage 177.000 of Late Shri Jagmohan Singh Negi (Laxmanjulla Dugada Rathuwadhab Dumakot),(Freedom Fighter Late Avtar Singh (from km 189.50 to km 216.50)) state highway

In District Pauri Under CD Dugadda Division

Bridge Inventory Report

Division: CD Dugadda

Data not-yet finalized

General
Name of Division : 71
Revenue Block Name : 41
Chainage (at Mid Point) : 177.000
Road/ Segment Name : 63
Bridge Type : Motor Bridge High Level
Structure No : 177/1
Feature Intersected : Mandal River
Name of Bridge : Mandal Bridge
Nearest Town : Rathuwadhab
Latitude (Northing) : 29.63841900
Longitude (Easting) : 78.96050800
Construction Year : 2001
Inventory Year : 2021
Work Code(s) : ADB
Geometric
Overall length (in meter) : 48.00
Total No of Span : 1
Maximuam Span (in meter) : 48.00
Span Arragment : 1x48
No of Lane : 1.000
Overall Width (m) : 4.750
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 3
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :

Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Roller & Rocker
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : ANIL KUMAR AAE

