ID :980 12 m Kalimath RCC Bridge __ __ __ __ __

on Chainage 8.100 of Guptkashi Kalimath Kotma Jaal Malla Chaumasi state highway

In District Rudraprayag Under CD Ukhimath Division

Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

General
Name of Division : 40
Revenue Block Name : 16
Chainage (at Mid Point) : 8.100
Road/ Segment Name : 157
Bridge Type : Motor Bridge High Level
Structure No : 96/2
Feature Intersected : Local Gadera
Name of Bridge : 12 m Kalimath RCC Bridge
Nearest Town : Kalimath
Latitude (Northing) : 30.56055000
Longitude (Easting) : 79.08555000
Construction Year : 2015
Inventory Year : 2015
Work Code(s) : --
Geometric
Overall length (in meter) : 12.00
Total No of Span : 1
Maximuam Span (in meter) : 12.00
Span Arragment : 1x12
No of Lane : 1.000
Overall Width (m) : 6.500
Carriageway Width (m) : 5.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre : 1252.200
Road Level at Centre : 1253.000
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Sandy
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Plum concrete
Bank Protection Right Side of Up-stream : Plum concrete
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Syed Tauqeer Alam