| | | Km -1 | | | | | | | | | | Km -2 | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Activity** | **Marks** | **0.00-0.200** | | **0.200-0.400** | | **0.400-0.600** | | **0.600-0.800** | | **0.800-1.000** | | **1.000-1.200** | | **1.200-1.400** | | **1.400-1.600** | | **1.600-1.800** | | **1.800-2.000** | |
| Clearance ofland slides and any other Maintenance operation required to keepthe road Traffic worthly at all time including rainy/winter seasion during the maintenance period | 15 | √ | 15 | √ | 15 | √ | 15 | √ | 15 | x | 0 | √ | 15 | √ | 15 | √ | 15 | √ | 15 | √ | 15 |
| Cutting of branches of trees, shrubs and trimming of grass and weeds etc. A per clause 1914 of the MORD Specification (As per Annexure- 14.10 of Operation manual) | 3 | √ | 3 | √ | 3 | √ | 3 | √ | 3 | x | 0 | x | 0 | x | 0 | √ | 3 | √ | 3 | √ | 3 |
| Maintenance of 200 m and Kilo Meter stones as per clause 1912 the MoRD Specification ( As per Annexure 14.10 of Operation manual) | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | x | 0 | √ | 2 | √ | 2 | √ | 2 |
| Maintenance of Bituminous surface road and/or gravel road and/or WBM road including filling potholes and patch repairs etc. As per clause 1904, 1906 of the MoRD Specifications (As per Annexure- 14.10 of Operation manual) | 40 | x | 0 | √ | 40 | √ | 40 | √ | 40 | √ | 40 | √ | 40 | √ | 40 | √ | 40 | √ | 40 | √ | 40 |
| Maintenance of culverts an cause ways as per clause 1908 and 1909 of the MoRD (As per Annexure 14 10 of Operation manual) | 4 | x | 0 | √ | 4 | √ | 4 | √ | 4 | √ | 4 | √ | 4 | √ | 4 | x | 0 | √ | 4 | √ | 4 |
| Maintenance of drains as per clause 1907 of the Specifications (As per Annexure 14.10 of Operation manual) | 3 | √ | 3 | √ | 3 | √ | 3 | √ | 3 | √ | 3 | x | 0 | √ | 3 | x | 0 | √ | 3 | √ | 3 |
| Maintenance of guard rails and parapet rails as per clause 1911 the MoRD Specification (As per Annexure 14.10 of Operation manual) | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | x | 0 | x | 0 |
| Maintenance of road signs, speed breakers, standing tree adjacent to road wherever required as per clause 1910 of the MORD Specification (As per Annexure- 14.10 of Operation manual) | 2 | √ | 2 | √ | 2 | x | 0 | √ | 2 | x | 0 | √ | 2 | √ | 2 | √ | 2 | x | 0 | x | 0 |
| Making up of As and berma/shoulders as per clause1903 of the (As per Annexure 14.10 of Operation manual) | 18 | √ | 18 | √ | 18 | x | 0 | √ | 18 | √ | 18 | √ | 18 | x | 0 | √ | 18 | √ | 18 | √ | 18 |
| Painting of guard stones | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 |
| Re-fixing displaced guard stones | 1 | √ | 1 | √ | 1 | √ | 1 | x | 0 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 | √ | 1 |
| Restoration of rain cuts and dressing of side slopes/berms as per clause 102 of the Specification (As per Annexture-14.10 of Operation Manual) | 7 | √ | 7 | √ | 7 | √ | 7 | x | 0 | √ | 7 | √ | 7 | √ | 7 | √ | 7 | √ | 7 | √ | 7 |
| White washing parapets of Works including CD As per Annexure- 14.10 of Operation manual) | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 | √ | 2 |
| **Total No** | 100 | | 56 | | 100 | | 80 | | 92 | | 80 | | 94 | | 77 | | 93 | | 97 | | 97 |
| **Weighted No** | | | 56 | | 100 | | 80 | | 92 | | 80 | | 94 | | 77 | | 93 | | 97 | | 97 |
| | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | **86.6** |